B V H Consulting Engineers Pvt Ltd

Survey and Engineering Project Consultants

Ref NO.BVH/BBMP/BTP/2020-21 Date:- 01/10/2020

To,
The Executive Engineer,
Byatarayanapura Division
No.2152/20, Defence Colony
Sahakara Nagra Bangalore-560092

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Ref Work Order No:- BBMP/EE/BTP/WO/Q-35/2020-21 Date:-26/02/2020

Name of Work: Improvements to Roads and Drains at Byarappa Garden, KNE College 4th Block, Kateramma Layout cross Roads in ward No 10 Doddabommasandra

Item No	Description of work	Unit	Qty
1	KSRRB M200-13.1. Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. II. By Mechanical Means. A. Cement Concrete Grade M-15 &M-20. MORTH Specification No. 202(Page No. 139/ Item No. 18.20/ PWD SR 2018-19)	Cum	11.96
2	KSRRB 300-3. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil invoiving , excavated surface levelled & sides neatly dressed ,the disposed earth to be levelled neatly after breaking of clods complete as per specification MORTH/ Chapter 3. (Page No. 142/ Item No. 19.1/ PWD SR 2018-19)	Cum	1261.01
3	Removing And Refixing stone slabs of drains and pointing in C.M (1:3) (Page No.27/ Item No.5.33/ PWD SR 2018-19)	Sqm	94.83
4	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications. (P.No-222,I No-27.18 PWD SR 2018-19)	Cum	489.99
5	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500, 1700, 2200. including cost of materials, labour, HOM complete as per specifications do- Wall & bottom thickness 15cm (I No-37.59.2,P No-271 PWD SR 2018-19)	Cum	71.15

BVH Consulting Engineers Pvt. Ltd. Bangalore

Suvitha.N.K
AE W10

Assistant Executive Engineer
Byatarayanapura Sub Division
BBMP, Bangalore - 97

#41/2, 6th cross, Jnanajyothi Nagara, Malathalli, Bangalore – 560 056.Tel: 080-23241948,
Cell : 9964339888 E-mail:bvhbng@gmail.com

Scanned with CamScanner

Item No	Description of work	Unit	Qty
6	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid)cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 (I No-28.8.2,P No-229 PWD SR 2018-19)	Tonne	3.48
7	Providing and fixing Precast RCC cover slabs of 100 mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement and pointing for joints 1:3 cement mortar including form work, lift charges, curing and concrete finished surface on both sides etc, and complete as per the directions of Engineer in charges.(Data Rate)	Sqm	126.36
8	Providing and fixing Precast RCC slab of 250mm thick for Culverts made of Plain/Reinforced Cement Concrete design mix M25 with OPC@340kgs,with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregates@0.47cum,with superplasticizer@3lts confirming to 189103-1999 Reaffirmed-2008,Open Foundation complete as per Drawing and Technical Specification including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications and pointing for joints 1:3 cement mortar including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per the directions of Engineer in-Charge. (Data Rate)	Sqm	13.86
9	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable and unserviceable materials separately complete as per specifications. MORTH Specification No. 202 (Page No-140 Item no - 18.47 of KPWD SR 2018-19).	Cum	475.29
10	KSRRB 300-Compaction KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occurring during rolling including cost of all labour, HOM of machinery complete as per specifications.(P. No. 147, I. No. 19.64 PWD SR 2018-19)	Sqm	3112.45
11	KSRRB M400- Wet Mix Macadam KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406 (Page No.155.tem No.20.18,PW,P & IWTD SR 2018-19)	Cum	466.87

Sweetha.NK
AE/JO

BVH Consulting Engineers Pvt. Ltd. Bangalore

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Scanned with CamScanner

Item No	Description of work	Unit	Qty
12	Cement concrete pavement. Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051.2.2 design mix M20/M30 , with 25mm and down size graded granite metal coarse aggregates and fine aggregates , with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008 , mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades as per drawing complete as per specifications. - M30 (at 360Kg per cum coarse aggregate @ 0.69cum and fine aggregate @ 0.46cum) (Page No. 175.tem No.22.6.1,PW,P & IWTD SR 2018-19)	Cum	503.09
13	Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery, Screed Vibratory, Power Floater, blade and disc etc., with all lead and lift.(Page No. 177.tem No.22.7,PW,P & IWTD SR 2018-19)	Sqm	3353.92
E-1	Providing granite slabs of selected quality roughly dressed having a size of 10 cms thick and fixed in cement mortar (1:6) including fixing curing etc., complete. (Page No.27/ Item No.5.31.2/ PWD SR 2018-19)	Sqm	36.18
E-2	KSRB 5-8.1 : Providing one line dressing to granite stone slab / granite stone masonry as per specifications .KBS 5.1.13 (Page No.26/ Item No.5.17/ PWD SR 2018-19)	Sqm	36.18

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

Surekha. N L
AE (W)

BVH Consulting Engineers Pvt Ltd Bangalore

With Regards,

For BVH Consulting Engineers Pvt .Ltd

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Scanned with CamScanner